



405208

Rec'd 10/23

Stanley _____
Miller _____
Merrill _____
Brawn _____


Department of Energy
Nevada Operations Office
P.O. Box 14100
Las Vegas, NV 89114

OCT 19 1978

Defense Nuclear Agency
Field Command (Attn: FCPP)
Kirtland AFB, New Mexico 87115

COMMENTS ON DRAFT DEMOBILIZATION PLAN FOR ENEWETAK CLEANUP PROJECT

In response to your 20 September letter, this is to provide you with DOE-ERSP comments on the subject draft plan. Any comments that DOE-PASO may have will be furnished separately.


Roger Ray, Manager
Enewetak Radiological Support Project

Enclosure
As stated

cc w/encl:
Tom McCraw, DOEC, DOE-HQ, Wash
William Stanley, DOE-PASO, Honolulu
DOE PASO Site Rep, Enewetak
DOE-ERSP Mgr, Enewetak

1
REPOSITORY DOE/PASO
COLLECTION DOE/NV
BOX No. 1236
FOLDER ENEWETAK FOLDER # 10
GEN. CORR. FY 1979

DOE-ERSP COMMENTS ON DRAFT
ENEWETAK DEMOBILIZATION PLAN

1. Our principal comment is to request minor modifications in the redeployment schedules for the USN and USAF personnel assigned to the DOE radiological laboratory. In order to assure the radiological characterization, assessment and certification work is completed by October 1, 1979, assistance of some of the military personnel will be needed for a longer period than presently planned. Accordingly, we request the redeployment schedule be revised as follows:

a. Page Y-1-A-1

FRN-EA109 - Change POD dates to:
5 Personnel - May 79
3 Personnel - July 79

b. Page Y-1-B-1, line 14

Change date of milestone to 1 July 79

c. Page Y-1-E

Change Rad Lab Demobilization Schedule as follows:

15 Mar 79 - One person
31 May 79 - One person
1 July 79 - 3 persons
1 Aug 79 - One person
15 Oct 79 - One person

d. Page Y-1-F)

(1) Change USAF Element to conform with comment 1.c.
above.

(2) Change USN Element as follows:

1st Increment Phaseout (5 persons) - 15 Apr 79

Final Phaseout (3 persons) - 1 July 79

e. Page Y-1-I-1

Change line 17 to read - 4 persons in Apr 79

and - 2 persons in July 79

Change line 18 to read - July 79

f. Page Y-1-J-2

Change line 4 to read - End of tour, June 79

Change line 6 to read - End of tour, May 79

Change line 7 to read - End of tour, July 79

ADD: "Any further requirements between June and
October 79 will be as TDY."

2. Page Y-2, line 27 - Change DOE to DOI.

3. Page Y-1-B-2

Insert new entry to read:

"1 Oct 79 - Shutdown and commence demobilization of
liquid nitrogen plant."

4. Page Y-1-H-2, lines 14 and 15

An uncertainty, at present, is whether or not another
phase of soil sampling may be required to deal with
Strontium-90 questions. If so, then the surveyors and
draftsman would be needed during that period which should
end by June 79 at the latest.

5. Page Y-5-2

Line 17 - Change FRSP to ERSP

Paragraph (4)(c) - Any living pattern or activity restriction will not come from ERSP; DOE-Headquarters is responsible for such guidance.

6. Page Y-5-3, paragraph 2.d.

Language should be revised to conform with comment #5 above, i.e. DOE-ERSP will provide certification of the radiological conditions of the islands, but DOE-Headquarters is separately responsible for specifying any restrictions in the living or use patterns for inhabitants of the Atoll.