

NARRATIVE OF RELLUP REEF STATION WOTHO.  
C. DEVILIEGER TEST & INSPECTION DEPT. 405973 R

DEPARTED RONGELAP ISLAND 11 AUGUST 58 AT 2200 HRS  
ARRIVED AT WOTHO ISLAND 12 AUGUST 58 AT 1900 HRS  
OFFLOADING OF CRANE CATS TRACTORS AND  
FORK LIFT BEGUN IMMEDIATELY. FINISH ASSEMBLING  
EQUIPMENT AT SITE, FOR LOADING THE NEXT MORNING  
AT 1600 HRS. DISCONNECTING OF PUMPS, REEFERS  
RANGES WAS ACCOMPLISHED WORK KNOCKED OFF  
1715 HRS.

13 AUGUST 58, WORK BEGUN ON DISMANTLING OF PUMP  
AND DISTILLATION BLDG., REMOVAL OF SALT AND FRESH  
WATER TANKS FROM 30' TOWER. PACKING OF CAMP  
SUPPLIES AND EQUIPMENT. REMOVING FLIES FROM  
TENTS. DISCONNECTING DIESEL FUEL STORAGE TANKS. LOADING  
OF THE ABOVE EQUIPMENT ON TRAILERS AND SECURING  
BACKLOADING TRAILERS ABOARD LST. CLEAN & WASH  
ING FLOORS IN KITCHEN AND ALL OTHER TENTS. LOADING  
COMMUNICATIONS VAN AND HELIUM BOTTLES ON TRAILERS  
AND SECURING. SEVERAL HOURS WORK WAS SPENT  
MOVING EMPTY FUEL DRUM BACK OVER PROPERTY LINE

14 AUGUST 58 BACKLOADING CRANE, CATS & FORK LIFT ON  
LST AND SECURING TRAILER & EQUIPMENT TO SHIP.  
FINAL CLEANUP OF CAMP SITE. OPERATION COMPLETED  
LST. SECURED 0900 HRS DEPART 1100 HRS FOR  
ELMER.