

HOLMES & HARVER, INC.  
ENGINEERS

R

WEEKLY INSPECTION REPORT

Bldg. or Sta. 1202 W.O. 3217 Site Charlie-reef

For Week ending 11-28-53

WORK UNDERTAKEN Poured wall and piers.  
Stripped wall and pier forms.

MANPOWER AND EQUIPMENT

REPOSITORY NATIONAL ARCHIVES  
PACIFIC SOUTHWEST REGION  
COLLECTION RG 326 ATOMIC ENERGY COMMISSION  
BOX No. 199624 (#608) A16334 326-65V0170  
ELMER GENERAL  
FOLDER JOB 884 PROJECT ENGINEERING FILE

CONCRETE LOG

Previously Poured 46.5

Poured this Report 157.0

Total to date: 203.5

Total Estimated Required 220

REMARKS The walls and piers were covered with an unusual amount of honeycomb.  
This condition occurred due to improper placement and inadequate vibration.

BEST COPY AVAILABLE

DISTRIBUTION:  
Resident Engineer  
A.E.C. Resident Engineer  
Historian  
Accountant

/s/ Al Barabas  
Inspector.