

R

TUESDAY 12th AUGUST 58  
ARRIVED WOTHO ISLAND AT  
1900 HRS.

OFF LOADING OF TROLLERS  
COYS & CRANE BEGUN AT 1415  
COMPLETED  
ASSEMBLING EQUIPT AT  
SITE FOR WORK AT 1600H  
DISCONNECTING PUMPS IN  
PUMP HOUSE DISCONNECTING  
REFERRERS & RANGES, KICKED  
OFF 1715.

WE

WEDNESDAY 13 AUG 1958  
DISMANTLING DIST UNIT  
AND GENERATORS REMOVING  
TANKS FROM 30' TOWER  
PARKING CAMP EQUIPT IN  
TRANSPORTAINERS REMOVI-  
NG FLIES FROM TENTS.

WEDNESDAY AFTERNOON

BACKLOADING TRAILER &  
EQUIPT ABOARD LST,  
LOADING REEFERS AND  
RANGES ON TRAILERS  
BANDING EQUIPMENT ON

CLEANING + WASHING FLOOR  
OF MESS HALL KIT.  
LOADING COMMUNICATION VAN  
AND HELIUM BOTTLE ON  
TRAILER AND BANDING  
LOADING KITCHEN EQUIPMENT  
TRAILER AND BANDING, MOVING  
EMPTY FUEL DRUMS BACK OVER  
PROPERTY LINE

THURSDAY 14 AUG  
BACKLOADING CRANE  
CATS & FOR LIFT ON  
LST. AND SECURING  
THEM FINAL CLEANUP  
OF CAMP SITE.  
OPERATION COMPLETED  
900AM SECURED

DEPARTURE - 1100 HRS

WOTH  
DIST UNIT CLEVER BROOKS  
MOD 8200 SER SP57-1836  
CAP, 200 GPH

POWER PACK  
MFC SALTERS EQUIPT CO  
MOD DAP 41260 SER # 1326  
60KW 120/208V  
ENG SER # 6A68645  
GEN. " # 195-11-57

POWER PACK  
MFC SALTERS EQUIPT CO  
MOD DAP, 41260 SER # 1325  
60KW 120/208  
ENG SER NO 6A68632  
GEN " " 131-C-57