

R

TO: R. V. Carl JOB: 884

FROM: V. C. Gunnell RE: Schedule - Bldg. 231 Addition - Elmer

DATE: August 3, 1953

11/11/53

The Estimated Operations schedule shows design of Building 231 Addition on Elmer to be complete by June 30, 1953, procurement complete by August 31 and construction to start August 1 - complete September 30, 1953.

This job requires Dehumidification, a Stainless Steel Pump and a Copper or Stainless Steel tank.

No A/E's, drawings or B/M's for this structure have been received to date.

BEST COPY AVAILABLE

[Signature]
V. C. Gunnell

VCG:jk
cc: David L. Karver, Jr.
C. L. East
Control Section

REPOSITORY NATIONAL ARCHIVES
PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No. 199624 (#608) A16334 326-65V0170
ELMER GENERAL
FOLDER JOB 884 PROJECT ENGINEERING FILE