

HOLMES & HARVER, Inc. ENGINEERS

TO: H. L. BILTZ JOBSITE  
FROM: DAVID L. HARVER, JR. re 75' Tower Hoist Modifications

September 22, 1953

Item #5 in LAST letter J-19900 dated September 4, 1953 (My Memo #2427) indicates that four-inch diameter sheaves have been installed on the 75' towers for the 3/8-inch wire rope hoist cable, and suggests that 8-inch diameter or larger sheaves should be considered.

H&H "As-Built" drawing numbers 38-430 and 38-430 dated 3-30-51 and 4-2-51 show four-inch diameter sheaves, but "IDECO" shop drawing No. L-7800 dated 2-7-53 shows 10-inch diameter sheaves.

We should have a field check made to determine which size sheaves are actually installed on these towers so that we can proceed with our new drawing No. 2227- -3 showing modifications noted in LAST letter J-19900.

	TO	CHK'D
H		
N		
A		
B		
C		
D		
E		
F		
G		
I		
J		
K		
L		
M		
N		
O		
P		
R		
S		
T		
U		
V		
W		
X		
Y		
Z		

BECKMAN, MARVIN ALLEN

DLNJr:ACB:ess

David L. Harver, Jr.  
Chief Project Engineer

cc: Project Manager JS  
Constr.-Oper. Div. (P)  
C. L. East  
E. W. Horn  
Project Engr. File  
751 Mail Room (2)

DEPARTMENT OF ENERGY, BUREAU OF REVENUE  
SINGLE REVIEW AUTHORITY BY  
AA S. W. S. 9/11/7-23-96  
REVIEWER (ADD)  
NAME: J. D. LAZAR  
DATE: 7/29/94

RECEIVED  
OCT 1 1953