

R

TO: DAVE NARVER, JR.

CH. 1884

O/S 6699

FROM: S. P. HOWELL

XI. DUKW RAMP STATION 20

DATE: 2 September 1953

The construction of the causeway and island for Station 20 on the reef between Charlie and Baker has resulted in the formation of a sand fill on the outside bulkhead that will permit the construction of a dukw ramp on the lagoon side.

This dukw ramp should be 13' wide and constructed with its west edge parallel to and on the lagoon side of the southeast side of the island. As a tie, the center line of the dukw ramp should intersect the center line of the pipe array at Station 2 / 20 and bear S 24° 51' west. The bulkhead along the southeast side of the island will remain in place and the east edge of the ramp will be bulkheaded if necessary to the ramp grade for protection from wave action.

S. P. Howell
 S. P. HOWELL
 PROJECT MANAGER

SPH:ws

- cc: R. A. Boettcher
- E. Jeffcoat
- Neil Turner
- O/S Chron
- O/S Central
- H/O Chron
- H/O Central

DEPARTMENT OF ENERGY DESIGN AND CONSTRUCTION	
SINGLE REVIEW AUTHORIZED BY <i>AA/SLS/alt 7/23/53</i>	DATE REVIEW COMPLETED <i>7/23/53</i>
REVIEWER (ADD) NAME: <i>SPH</i>	4. ORIGINATOR'S 5. CLASSIFICATION 6. CLASSIFIED IN C. REF. ETC.
DATE: <i>7/23/53</i>	